

Installation Monitoring Report

Project	NW 2050 Cypress Point	Job Number	24064	RGC Number		N/A	
Address	7511, 7531, 7651 Minoru Boulevard	Inspector	Matthew	Report Number		05	
	Richmond, B.C.	Weather	Cloud / 14°C	Time		10:50am	
Contractor	Flynn Canada Ltd.	Crew Size	9 Red Seal	3	Apprent	ices	5

Date: May 15, 2025

Distribution List: keith.lodge@flynncompanies.com, ken.brown@flynncompanies.com, nw2050@telus.net. matt@phoenixroofconsultants.ca



5.1 **Building B**

Power washing has begun on the Unit 325 deck area.



5.2 **Building B**

Privacy screen has been temporarily removed and set to the side.



5.3 **Building B**

Crew on site working on details, due to the uncertainty of the weather, installation of the 2n1 smart board was not carried out.




5.4 **Building B**

The installation of Sopraply Stick Duo to roof top curbs was found acceptable, gussets at corners remain to be applied prior to cap membrane installation.



5.5 **Building B**

Crew are ensuring the EF cold applied cement as installed at the flange perimeter of protrusions and flashing prior to base membrane target patch overtop. This is in accordance with the membrane manufacturers' application instructions.



5.6 **Building B**

The hot air welding of membrane seams continues on recently installed Sopraply Stick Duo.



5.7 **Building B**

Additional membrane build up is being applied to small shallow areas of ponding water to mitigate any further after the cap membrane install.





5.8 **Building B**

Additional screws and plates continue to be applied to areas where the 2n1 smart board is sitting proud.



5.9 **Building B**

Crew are working on installing nighttime seal along the edge of the recently installed 2 n1 board.



5.10 **Building B**

Debris accumulated on the roof is being downloaded into the bin at the foot of the scaffolding tower.



Outstanding Items:

• None currently.

Reported by:

Matthew Blackstock, RRO Phoenix Roof Consultants

Phoenix Roof Consultants field reviews are for general conformance to specifications and roofing compliance only. Our reviews are not to take the place of the contractor's own quality control which shall remain the responsibility of the contractor. Phoenix Roof Consultants will not be responsible for acts or omissions of the contractor or for the contractor's failure to fulfill the intent of the specifications, contract, or quote.